## QUALITY CONTROL TEST REPORTS FORMATS

#### **INDEX**

Sl.no.	Description	Page No.
1	Check list for Quality Control at Project [Building Works]	1 - 2
2	Check list for Quality Control at Project [Road Works]	3
3	Check list for Quality Control at Project [Water Supply]	4
4	Check list for Quality Control at Project [Electrical Works]	5-11
5	Quality Control Test Tables	1-28



Name of the work:

Date of Start:

Fund Released:

Size...8"/6"/4"

Signature by,

## KARNATAKA RURAL INFRASTRUCTURE DEVELOPMENT LIMITED (FORMERLY KARNATAKA LAND ARMY CORPORATION LIMITED) "GRAMEENABHIVRUDDHI BHAVAN", 4<sup>th</sup> & 5<sup>th</sup> FLOOR, ANANDA RAO CIRCLE, BANGALORE – 560 009

**FORMAT - A** 

Zone:....

Work Code:

Adm approval No. & Date:

Tech.Sanction No. & Date:

#### CHECK LIST FOR QUALITY CONTROL REPORT AT PROJECT [BUILDING WORKS]

PROJECT: Sub Division: Division:

<u>P.D.C</u> :				
Stage of Work	Item of Work	Suitability Tests Conducted (Y/N)	Report/Remarks	Refer Table Numbers
1.Foundation	a) SBC of SoilkN/m <sup>2</sup>			QCT 1, QCT20
	b) Min. Depth of Excavation(m)			QCT1, QCT 20
	c) Strength of Concrete (M20/M25/M30)			QCT 13
2. Materials	a) Cement: (OPC/PPC grade)53/43/33			QCT 16
(Tests for relevant	b) Steel:Grade :Fe415/500/550			QCT 8/QCT 14
properties of all materials as per	c) Coarse/Fine aggregates			QCT17/QCT2/ QCT3
Standards)	d) Metal: 20mm/40mm/100mm			
	e) Stones/Rubble			QCT4/QCT10
	f) Bricks/ S block/			OCT5/OCT11

Stage of Work	Item of Work	Suitability Tests Conducted (Y/N)	Report/Remarks	Refer Table Numbers
3.Superstructure	a) Plinth beam/roof beamM20/M25/M30			QCT8/QCT14 /QCT13
	b)Columns(M20/M25/ M30)			QCT8/QCT14 /QCT13
	c) Staircase/lintel etc(M20/M25/M30)			QCT8/QCT14 /QCT13
	d) Roof slab (M20.M25/M30)			QCT8/QCT14 /QCT13
For BBM/SBM/SSM	e) Strength of mortar CM 1:3/1:4/1:6/1:8			QCT 12
4. Finishing work	a) Plastering (CM1:3/1:4/1:6/1:8)			
WOLK	b) Electrical cable type 3/20.7/20, etc			
	c) Water Supply			
	* Diameter of pipe GI/PV/UPVC/other			
	*Pressure/Smoke test for leakage checking			
	d) Sanitary			
	* Diameter/ Thickness of pipes SWR/PVC			
	*Depth laying/Laid			
	*Slope of Sanitary line			
	*Pressure/Smoke test for leakage checking			

Signature by,		
	Engineer in charge: AD:	DD:

<sup>\*</sup>Indicate the brand name of Material used.



4

5

6

7

Wearing course and

Road furnitures & protective

Shoulders

Bitumen

**CC** Pavement

## KARNATAKA RURAL INFRASTRUCTURE DEVELOPMENT LIMITED (FORMERLY KARNATAKA LAND ARMY CORPORATION LIMITED) "GRAMEENABHIVRUDDHI BHAVAN", 4<sup>th</sup> & 5<sup>th</sup> FLOOR, ANANDA RAO CIRCLE, BANGALORE – 560 009

FORMAT - B

#### CHECK LIST FOR QUALITY CONTROL REPORT AT PROJECT [ROAD WORKS]

PROJECT: Sub Division: Division: Zone:

Name of the work:  Date of Start: Fund released: P.D.C:		Adn	k Code: n approval No. & date: h.Sanction No. & date:	
Sl. No.	Item of Work	Suitability Tests Conducted (Y/N)	Report/Remarks	Refer Table Numbers
1	Formation/Embankment/Cutt ing,CD works.			QCT23 QCT27
2	Sub base			QCT24
3	Base course and Shoulders			OCT25

works

Signature by,

Engineer in charge: ...... AD: ...... DD: ......

QCT26

QCT27

QCT22



Signature by,

## KARNATAKA RURAL INFRASTRUCTURE DEVELOPMENT LIMITED (FORMERLY KARNATAKA LAND ARMY CORPORATION LIMITED) "GRAMEENABHIVRUDDHI BHAVAN", 4<sup>th</sup> & 5<sup>th</sup> FLOOR, ANANDA RAO CIRCLE, BANGALORE – 560 009

**FORMAT - C** 

#### CHECK LIST FOR QUALITY CONTROL REPORT AT PROJECT [WATER SUPPLY]

PROJECT: Sub Division: Division: Zone:

Date	ne of the work: c of Start: d released: C:		Work Code: Adm approval No. & d Tech.Sanction No. & d	
Sl. No	Item of Work	Suitability Tests Conducted (Y/N)	Report/Remarks	Refer Table Number
1	Head Works			
2	Jackwell/Pump House			
3	Raw water raising main			
4	Aerator Settling tank Slow sand filter Clarifloculator Rapid sand filter Wash water tank			QCT28
5	Pure water sump			
6	Master balancing tank			
7	Over head tank			

Engineer in charge: ...... AD: ...... DD: .......



## KARNATAKA RURAL INFRASTRUCTURE DEVELOPMENT LIMITED (FORMERLY KARNATAKA LAND ARMY CORPORATION LIMITED) "GRAMEENABHIVRUDDHI BHAVAN", 4<sup>th</sup> & 5<sup>th</sup> FLOOR, ANANDA RAO CIRCLE, BANGALORE – 560 009

FORMAT - D

#### CHECK LIST FOR QUALITY CONTROL REPORT AT PROJECT (ELECTRICAL WORKS)

Project : Sub-Division	Division Zone	
Name of the work:	Work code:	
Date of Start:	Admn approval No. & date:	
Fund released:	Technical Sanction No. & Da	te
<u>P.D.C :</u>		

Sl. No.	PARTICULARS	REMARKS	REFERENCE DOCUMENTS AND INSTRUMENTS USED FOR CHECKING
1	CONDUITING & WIRING WORK		Rigid PVC conduits will confirm to IS 9537 Part-I & II/1981 and MFRs test report must be with material.
2	SWITCH SOCKETS RECEPTECLES & JUNCTION BOXES		Switch & sockets will confirm to IS 3854 & IS 1293, MFRs test report must be with material. I.R check for circuits - Megger, Function check - Tong tester and Earthing megger.
3	LAN & TELEPHONE NETWORK		MFRs test report must be with material. Earthing - earth tester.

Signature by :		
Engineer in charge:	AD:	DD:

Sl. No.	PARTICULARS	REMARKS	REFERENCE DOCUMENTS AND INSTRUMENTS USED FOR CHECKING
4	LT-SWITCH GEARS		MFRs test report must be with material. Calibaration test - Multimeter, Polar Test-multimeter and Insulation resistance - Megger.
5	LIGHTING PANEL & LIGHTING DISTRIBUTION BOARD		MCE DBs will confirm to IS 18032/1991 LT parels will be fabricated as per IS 3623 & with IP 54 protection. Insulation resistance - Megger and Earthing -Megger.
6	LIGHTING FIXTURE		Luminaries will confirm to IS 10322, MFRs test report must be with material, Insulation resistance - Megger, Function check Earthing -Tong tester.
7	CEILING FAN & REGULATORS		Ceiling fan should confirm to IS 374-1979, MFRs test report must be with material. Insulation resistance - Megger, Function check-Tong tester and Earthing - Megger.

Signature by :		
Engineer in charge:	AD:	<b>DD:</b>

Sl. No.	PARTICULARS	REMARKS	REFERENCE DOCUMENTS AND INSTRUMENTS USED FOR CHECKING
8	EXHAUST FAN		Exhaust fan should confirm to IS 2312, MFRs test report must be with material. Insulation resistance - Megger, Function check-Tong tester and Earthing-Megger
9	CALLING BELL AND BELL PUSH		Calling bell & bell pushes should confirm to IS specifications, MFRs test report must be with material. Insulation resistance - Megger, Function check - Tong tester and Earthing-Megger
10	MUSIC SYSTEM & ACCESSORIES		Music system & Accessories should confirm IS specifications, MFRs test report must be with material. Insulation resistance - Megger, Function check - Tong tester and Earthing-Megger.

Signature by :		
Engineer in charge:	AD:	<b>DD:</b>

Sl. No.	PARTICULARS	REMARKS	REFERENCE DOCUMENTS AND INSTRUMENTS USED FOR CHECKING
11	SUBMERSIBLE/MONO BLOCK PUMPS		The pumps should confirm to IS 8034, MFRs test report must be with material. Insulation resistance - Megger, Function check - Tong tester and Earthing - Megger.
12	CABLING & TERMINATION LT- POWER & CONTROL		LTUG cable will confirm to IS-1854 (Part-1) 1988 multistand PVC copper wires will confirm to IS 694/990, MFRs test report must be with material, Insulation resistance - Megger, Earthing -Megger.
13	EARTHING		Earthing will be generally as per I.S-3043, MFRs test report must be with material, Earth resistance - earth tester.

Sign	ature	hv	•
Bigi	iatui	, D.y	•

Engineer	in	charge:	AD:	DD:
		ciiai Ec.		

	Reference makes of components to be used in the project				
1	6 Amps Ceiling rose, holdes, adopters, switches, bell push, bed switches, sockets, pin tops, indicators/16 amps switches, Universal sockets, Pin tops / 32 Amps DP switches / Calling bells, dimmers, stepped, regulators, PVC Gang boxes.	Lisha, Cona, Anchor, GM, Elle.			
2	Modular switch, plates & PVC metal boxes	ABB, Anchor-Woods, MK-Warapround, Legrand - Mosaic, Salzer, LK, Clipsal.			
3	Metallic plugs and sockets 3 pin single phase and 4 pins 3 phases. (Industrial Sockets & Plugs)	ABB, MDS, L&T, Hensal.			
4	Main switches - D.P.S.T., T.P.S.T. in SM enclosure, SFU, SDF	ABB, L & T.			
5	Change over switches	ABB, HPL, L & T Havells.			
6	Miniature circuit breakers, Isolators, Earth Leakage Circuit Breakers, MCB distribution board	ABB, L&T, Siemens, MG, Legrand, Havells, HPL.			
7	MCCBs	L&T, Legrand, ABB, MG, HPL Moeller, Siemens.			
8	Motor Starters	L&T, ABB.			
9	Electric Indoor/outdoor luminaries and their accessories	Philips, Wipro, Havells, Bajaj, Surya, CG, Schreder, Halonix, THORN.			
10	PVC insulated, sheathed copper and Aluminium wire both single / multi-strand, single / multi-core FR/ FRLS wires.	Finolex, RR Cable, Polycab, Havells, Anchor, V-Guard, L&T, KEI, SBEE, Cobra.			

Signature by :		
Engineer in charge:	AD:	DD:

	I	
11	LED Lightings and Fittings	Philips, Bajaj, Havells, Surya, CG, THORN.
12	Timers and Astronomical Timers	L&T, Siemens, ABB, Spark Controls.
13	Contractors	ABB, Siemens, L&T, MG-Enerpact.
14	Under Ground 11 KV HT XLPE cables	CCI - Tropothen-X, Unistar.
15	Under Ground 1.1 LT cables	Unistar, Nicco, SBEE, Havells, CCI-Tropador.
16	Bulk head fitting	Philips, Bajaj, Wipro, GE, Havells.
17	Transformers Three Star Rated	Kirloskar, AREVA, Voltamp, ABB.
18	Electric Geysers	Racold, Bajaj, CG, Almanord, V-Guard.
19	Star rated Air Conditioners	Diken, Voltas, Carrier, Blue Star.
20	LT & HT cable Termination / Jointing Kits	Raychem, Repl, Birla-3M.
21	High Mast & Octagonal Poles	Bajaj, Aster, Surya, Havells.
22	Induction Lightings and Fittings	Bajaj, LVD-Raes.
23	Aviation Lamps	Philips, Havells, Surya.
24	Street light poles	Shubham, Pipe Corporation, Equivalent.
25	Capacitors	L&T, CG, ABB, Neptune, ASIAN, Siemens, EPCOS.
26	HRC fuses and porcelain fuse units	L&T, HPL, Siemens, Bentec, Havells, Indo-Asian, C&S, Standard.
27	Single-Phase preventor	L&T, ABB, Siemens, Meeco, Minilac, HPL.
28	Decorative Fittings	K-lite, Pasolite, Hallonix, Thorn, Havells.
29	Heating Elements	Eltek, Swarna, Bajaj.
30	Measuring/Indicating instruments	L&T, Meeco, C&S, Telemechanic, Legrand.
31	Indication/ Pilot lamps	C&S, Legrand, Safetech, Telemechanic, Vaishno, Equivalent.
32	Arial bunched cable LT/H	Unistar, CCI, SBEE, Snakti, Pyman.

Signature by :		
Engineer in charge:	. AD:	DD:

33	11 KV GOS	BHEl, Birla, VGV, Jayashree.
34	HT Load Breake switches	Vyoma, Venkateshwara, Star Switch Gear.
35	Batteries for DG and UPS backup	Exide, Amaron, Prestolite, Panasonic, Amco, UBMEC.
36	Uninterrupted Power Supply units	APC, Cosmic, Seimens, Merlin-Gerin.
37	Copper / Alluminum cable sockets/terminals	Dowells, Braco, Ravi, Jainson.
38	G.I.Pipe	TATA, Zenith, Surya-Prakash, Jinadal.
39	Solar water heater/Solar lights	TATA BP Solar, Solarizer, Surya Shakthi, Disol, Enolar, Nuetech, Anu-Solar, Kinara Solar.
40	Ceiling fans, Wall mounting fans, Exhaust fans, Air blower.	CG, Khaithan, Bajaj, USHA, Polar, Havells, Almanord, Orient, Anchor, ACO.
41	PVC insulation tape	Wonder, BHORS, Steel-Grip.
42	PVC Conduits, PVC Flexible conduits and accessories	Finolex, PloyCab, Universal, Avonplast, Nelco, VIP.
43	Metal Conduits, Metal Flexible conduits and accessories	GB, Bharath, TATA.
44	PVC casing and capping and accessories	Modi, Classic, Polycab, Kaveri, VIP, Avonplast.
45	Lamps, CF Lamps, Tubes and Bulbs	Philips, CG, C&S, Bajaj, Indo-Asian, HPL, Anchor, Wipro, Havells, Hallonix, OSRAM, Venture, GE, Surya, ASPA, Sylvania.
46	Air-Circuit Breakers	(Microprocessor Based).
47	Double Wall Corrugated Pipe	L&T, ABB, HPL, Siemens, Schneider.
48	Thermo Plastic Metering Panle and Feeder Piller	(Thermal Magnetic Based).
49	Race Ways	L&T, ABB, HPL, Havells, Schneider.
50	Energy Saving Devices	Duroline, Rex Poleymer.

C:	~	~ 4	L		L	_
211	υn	ЖI	II I I	re	bv	:

Engineer in charge	AD.	DD.	
Ringineer in charge.	AID.	1)1).	

## QUALITY CONTROL TEST TABLES

#### LIST OF TABLES

Table	T:41	
No.	Titles	Page No.
QCT1	Simple/Hand Feel Tests for Soil	1
QCT 2	Simple/Hand Feel Tests for Fine Aggregates/Sand	2
QCT 3	Simple/Hand Feel Tests for Coarse Aggregates	3
QCT 4	Simple/Hand Feel Tests for Stones	4
QCT 5	Simple/Hand Feel Tests for Bricks	5
QCT 6	Simple/Hand Feel Tests for Water	6
QCT 7	Simple/Hand Feel Tests for Cement	7
QCT 8	Tests before construction for Steel	8
QCT 9	Tests before construction for Formwork	9
QCT 10	Tests/Checks for Stone masonry during construction	10
QCT 11	Tests/Checks for Brickwork during construction	11
QCT 12	Tests/Checks for Cement mortar during construction	12
QCT 13	Tests/Checks for Concrete during construction	13
QCT 14	Tests/Checks for Steel reinforcement during construction	14
QCT 15	Tests/Checks for Formwork during construction	15
QCT 16	Laboratory tests on Cement	16
QCT 17	Laboratory tests on Aggregates	17
QCT 18	Laboratory tests on Fresh Concrete	18
QCT 19	Laboratory tests on Hardened Concrete	19
QCT 20	Laboratory tests on Soil	20
QCT 21	Laboratory tests on Water	21
QCT 22	Laboratory tests on Bitumen	22
QCT 23	Tests before construction for Embankment/Cutting/Subgrade	23
QCT 24	Tests before construction for Sub-base or Soil/Gravel Aggregate Base	24
QCT 25	Tests before construction for WBM Base	25
QCT 26	Tests before construction for Surface Course	26
QCT 27	Tests before construction Cross drainage & CC Pavement	27
QCT 28	Tests on materials prior to construction for Water Supply works	28

### QUALITY CONTROL TESTS BEFORE CONSTRUCTION (BUILDING WORKS)

#### 1) Simple/Hand Feel Tests for Soil:

(f)

(g)

Optimum Moisture Content

Presence of Deleterious

Material

Name of project: P		Place of work:	Date & Time:		
Name of work:		Estimation cost:	Estimation cost:		
QCT 1: Simple/Hand Feel Tests for Soil					
Sl.no.	Tests	Description an	d Remarks Signature (AE/JE)		
(a)	Soil type and color				
(b)	Dilatancy Test				
(c)	Dry Strength Test				
(d)	Toughness Test				
(e)	Plasticity Index				

Countersigned by:

AD: DD: JD:

#### (2) Simple/Handfeel tests for Fine Aggregates/Sand:

AD:

Name of project: Name of work:		Place of work: Date Estimation cost:	& Time:	
	QCT 2: Sim	ple/Hand Feel Tests for Fine Aggregates/Sa	and	
Sl.no.	Tests	Description and Remarks	Signature (AE/JE)	
(a)	Name of quarry, color, fine or coarse			
(b)	Presence of silt/clay			
(c)	Sedimentation			
(d)	Organic impurities			
Countersigned by:				

DD:

JD:

#### (3) Simple/Handfeel tests for Coarse Aggregates:

Name of project: Name of work:			Place of work: Estimation cost:	Date & Time:
		QCT 3: Simple/Ha	nd Feel Tests for Coarse Aggregat	es
	Sl.no.	Tests	Description and Remarks	Signature (AE/JE)
	(a)	Quarry, color and size		
	(b)	Appearance		
	(c)	Porous Test		
	(d)	Presence of mica		
C	Countersign	ed by:		
Δ	ΔD·		DD.	ID.

#### 4) Simple/Hand Feel Tests for Stones:

AD:

Name of project: Name of work:			Place of work: Estimation cost:	Date & Time:
		QCT 4: Simp	ole/Hand Feel Tests for Stones	
	Sl.no.	Tests	Description and Remarks	Signature (AE/JE)
	(a)	Quarry and color		
	(b)	Appearance		
	(c)	Hammer test		
	(d)	Soundness test		
	(e)	Chemical test		
(	Countersign	ed by:		

DD:

JD:

#### 5) Simple/Hand Feel Tests for Bricks:

Name of project: Name of work:		Place of work: Estimation cost:	Date & Time:	
	QCT 5: S	Simple/Hand Feel Tests for Bricks		
Sl.no.	Tests	Description and Remarks	Signature (AE/JE)	
(a)	Type and color			
(b)	Shape, size and weight			
(c)	Effloroscence			
(d)	Water absorption			
(e)	Soundness			
(f)	Toughness			
Countersigned by:				

DD:

AD:

JD:

#### 6) Simple/Hand Feel Tests for Water:

Name of project: Name of work:		Place of work:  Estimation cost:  Date & Time:		
QCT 6: Simple/Hand Feel Tests for Water				
Sl.no.	Tests	Description and Remark	Signature (AE/JE)	
(a)	Color and Taste			
(b)	Appearance			
(c)	Litmus paper test			
(d)	Quality (Setting &Hardening time of cement pat)			
Countersig	gned by:	DD:	JD	

#### 7) Simple/Hand Feel Tests for Cement:

Name of project:	Place of work:	Date & Time:
Name of work:	Estimation cost:	

#### **QCT 7: Simple/Hand Feel Tests for Cement**

Sl.no.	Tests	Description and Remarks	Signature (AE/JE)
(a)	Make, grade and date of manufacture		
(b)	Temperature		
(c)	Smoothness		
(d)	Floating Test		
(e)	Strength Test		
(f)	Setting Time		
(g)	Soundness		
(h)	Fineness		

(d)	Floating Test			
(e)	Strength Test			
(f)	Setting Time			
(g)	Soundness			
(h)	Fineness			
Countersi	gned by:			
AD:		DD:	JD	7

8) Tests before construction for steel:					
Name of project: Name of work:		Place of work: Estimation cost:	Date &	Time:	
	Q	CT 8: Tests before construction for Steel			
Sl.no.	Tests	Description and Remarks		Signature (AE/JE)	
(a)	Type, grade and weight				
(b)	Pitch of Ribs and Nominal Diameter				
Countersigned by:					

DD:

AD:

JD

#### 9) Tests before construction for Formwork:

Name of project:		Place of work:	Date	e & Time:			
Name of work:		Estimation cost:					
	QCT 9: Tests before construction for Formwork						
Sl.no.	Tests	Description and Remarks		Signature (AE/JE)			
(a)	Type and Thickness of Steel tubes						
(b)	Dia of 'ballies'						
(c)	Straightness						
(d)	Cleanliness						
Countersi	gned by:						
AD:		DD:		JD			

# QUALITY CONTROL TESTS /CHECKS DURING CONSTRUCTION (BUILDING WORKS)

#### 1) Tests/Checks for Stone masonry during construction:

Name of project:	Place of work:	Date & Time:
Name of work:	Estimation cost:	

QCT 10: Tests/Checks for Stone masonry during construction

Sl.	Test/Check	Description and Remarks	Signature (AE/JE)
1	Bond and Plumbness [For stability and appearance with plumb bob]		
2	Laying in Mortar [Horizontality of courses verticality and staggering of joints]		
3	Individual Course[Height Joint Thickness and laying(IS:1597 part 1&2 and IS:2212)]		
4	Top of coping [Sloping to drain off water]		
5	<ul> <li>Arches(Additional Tests)</li> <li>a) Centering and simultaneous commencement of work from both ends(IS:2118)</li> <li>b) Compaction and thickness of filling material over crown and haunches</li> <li>c) Erection of abutment pier for multiple arches</li> <li>d) Thickness of Joints</li> </ul>		

	from both ends(IS:2118) b) Compaction and thickness of filling material over crown		
	and haunches		
	c) Erection of abutment pier		
	for multiple arches		
	d) Thickness of Joints		
Co	untersigned by:		
AD	):	DD:	JD:

#### 2) Tests/Checks for Brickwork during construction:

Name of project: Place	e of work: Date & T	Γime:
------------------------	---------------------	-------

Name of work: Estimation cost:

QCT 11: Tests/Checks for Brickwork during construction

			Signature
Sl.no.	Test/Checks	Description and remarks	(AE/JE)
	Bond and Plumbness		
1	[English bond, verticality by		
	For each course Plumb bob]		
	Laying in Mortar		
2	[Laying in full bed of mortar		
	with proper lapping.]		
	Individual Course		
3	[Height of course and Joint		
	thickness(IS:2212)]		
	Top of coping		
4	[Height of course and Joint		
	thickness(IS:2212)]		
	Mortar for Joints		
5	[Mix Proportion]		
	Arches(Additional Tests)		
6	[Dimensions of abutment-		
	pier for multiple		
	arches(IS:2118), Centering		
	of arch, Compaction &		
	thickness of filling material		
	over crown & arches,		
	Thickness of joints]		

	thickness of filling material		
	over crown & arches,		
	Thickness of joints]		
·			
Co	untersigned by:		
ΑI	D: DD	<b>)</b> :	JD:
			1

3) Tests/Checks for Cement mortar during construction:			
Name of project:	Place of work:	Date & Time:	
Name of work:	Estimation cost:		

**QCT 12: Tests/Checks for Cement mortar during construction** 

Sl.no.	Test/Check	Description and Remarks	Signature (AE/JE)
1	Mix proportion [cement:sand]		
2	Consistency		

	4	Consistency		
•				
Co	untersign	ed by:		
ΑI	<b>)</b> :		DD:	JD:

#### 4) Tests/Checks for Concrete during construction:

Name of project: Place of work:	Date & Time:
---------------------------------	--------------

Name of work: Estimation cost:

**QCT 13: Tests/Checks for Concrete during construction** 

Sl.no.	Test/Check	Description and Remarks	Signature (AE/JE)
1	Fine and coarse aggregate[Moisture content]		
2	Quantity of concrete[materials & mix proportion as per mix design/ as per nominal mix]		
3	Concrete [Workability(IS:1199), Cube Strength(IS:516)]		
4	Construction Joints [Fixing location before concreting and resumption of work]		
5	Formwork [For stability, leakage of slurry, bulging etc.]		
6	Concreting [Transporting/placing segregation of concrete, Precautions for hot weather or cold weather concreting, Compaction with vibrators		
7	Curing of concrete [Regular inspection]		

	of slurry, bulging etc.]		
6	Concreting [Transporting/placing segregation of concrete, Precautions for hot weather or cold weather concreting, Compaction with vibrators		
7	Curing of concrete [Regular inspection]		
Countersig	ned by:	DD:	JD:

1 3		ace of work:	Date & Time:
		eel reinforcement during constru	uction
Sl.no.	Test/Check	Description and Remarks	Signature (AE/JE)
1	Fabrication of steel as per structural drawings		
2	Splicing and Welding		
3	Tolerences(Spacing and Cover)		
3	, 1		

DD:

Countersigned by:

AD:

JD:

#### 6) Tests/Checks for Formwork during construction:

Name of project:	Place of work:	Date & Time:
Name of work:	Estimation cost:	

QCT 15: Tests/Checks for Formwork during construction

Sl.no.	Test/Check	Description and Remarks	Signature (AE/JE)
1	Clamps for strength and stability of Form work		
2	Camber and Surface smoothness		
3	Mortar tightness		
4	Supporting system on ground (To prevent settlement and distribution of load)		
5	Safe access onto and about the formwork		
6	Height of panels for supporting structures and return walls		

2	Camber and Surface smoothness		
3	Mortar tightness		
4	Supporting system on ground (To prevent settlement and distribution of load)		
5	Safe access onto and about the formwork		
6	Height of panels for supporting structures and return walls		
Counter	rsigned by:		
AD:	_ ,	DD:	JD:

6	Height of panels for supporting structures and return walls		
Counter AD:	rsigned by:	DD:	JD:

## LABORATORY TESTS FOR CONSTRUCTION MATERIALS

#### 1. Tests on Cement:

Date & Time: Sample: Reference No:

Name of project: Place of work: Name of work: Estimation cost:

#### **QCT 16: Laboratory tests on Cement**

Sl.no	Tests carried out	BIS code Ref.	Results obtained		Results obtained Remarks	
			As per Standard	As per report		
1	Fineness a) Blaines(cm²/g m) b) Sieve analysis	4031-Part II 1988 4031- Part I 1988				
2	Compressive strength(kg/cm²) [1day,3days,7days& 28days]	4031-Part VI 1988				
3	Initial and Final Setting Time	4031-PartV 1988				
4	Soundness	4031-Part III 1988				
5	Consistency	4031-Part IV 1988				
6	Drying Shrinkage	4031-Part X 1988				
7	Heat of Hydration	4031-Part IX 1988				
8	Specific Gravity	2720-Part III				

	28days]			
3	Initial and Final Setting Time	4031-PartV 1988		
4	Soundness	4031-Part III 1988		
5	Consistency	4031-Part IV 1988		
6	Drying Shrinkage	4031-Part X 1988		
7	Heat of Hydration	4031-Part IX 1988		
8	Specific Gravity	2720-Part III		
Count	ersigned by:			

counteresigned of.		
AD:	DD:	JD:

2. Tests on Aggregates	2.	<b>Tests</b>	on	<b>Aggregates</b>	:
------------------------	----	--------------	----	-------------------	---

Sample: Reference No: Date & Time:

Name of project: Place of work:

Name of work: Estimation cost:

**QCT 17: Laboratory tests on Aggregates** 

Sl.no.	Tests carried out	BIS code Ref.	Results obtained		Remarks	Signature (AE/JE)
			As per Standard	As per report		
1	Sieve Analysis	2386 Part I 1963				
2	Water absorption	2386 Part III 1963				
3	Aggregate abrasion value	2386 Part IV 1963				
4	Aggregate crushing value	2386 PartIV 1963				
5	Aggregate impact value	2386 Part IV 1963				
7	Flakiness index	2386 Part I 1963				
8	Elongation index	2386 Part I 1963				

8	Elongation index	2386 Part I 1963			
Counte	rsigned by:	DD	:		JD:

<b>3.</b>	<b>Tests</b>	on	Fresh	concrete:

Sample: Reference No: Date & Time:

Name of project: Place of work:

Name of work: Estimation cost:

#### **QCT 18: Laboratory tests on Fresh concrete**

Sl.no.	Tests carried out	BIS code Ref.	Results obtained		Remarks	Signature (AE/JE)
			As per Standard	As per report		
1	Workability  a) Slump test b) Compacting factor test c) Vee-Bee d) Flow test	1199-1959				
2	Analysis of freshly mixed concrete	1199-1959				
3	Unit weight	1199-1959				
4	Setting time	8142-1976				
5	Air content	1199-1959				

Countersigned by:		
AD:	DD:	JD:

4.	<b>Tests</b>	on	Ha	rdei	ned	conc	rete:
т.	1 (313	VII	11a	ıucı	IILU	CUIL	I CLC.

Sample: Reference No: Date & Time:

Name of project: Place of work:

Name of work: Estimation cost:

**QCT 19: Laboratory tests on Hardened concrete** 

Sl.no.	Tests carried out	BIS code Ref.	Results obtained		Remarks	Signature (AE/JE)
			As per Standard	As per report		
1	Non-Destructive tests a)Rebound hammer test b) Ultrasonic pulse velocity					
2	Compressive strength					
3	Flexural strength	IS:516-1959				
4	Concrete core testing	IS:1199- 1959				
5	Drying shrinkage	IS:1199- 1959				

Countersigned by:		
AD:	DD:	JD:

#### 5. Tests on Soil:

Date & Time: Sample: Reference No:

Name of project: Place of work: Name of work: Estimation cost:

# **QCT 20: Laboratory tests on Soil**

Sl.no.	Tests carried out	BIS code Ref.	Results obtained		Remarks	Signature (AE/JE)
			As per Standard	As per report		
1	Water content a) Oven drying method b) Calcium carbide method					
2	Particle size distribution	7270-1985 Part-IV				
3	Liquid limit	7270-1985 Part-V				
4	Plastic limit	7270-1985 Part-V				
5	Free swell index	7270-1977 Part-XL				
6	Specific gravity	270-PartIII 1980				
7	Maximum dry density & optimum moisture content					
8	In-situ dry density a)Core cutter method b)Sand replacement method					

2	Particle size distribution	7270-1985 Part-IV			
3	Liquid limit	7270-1985 Part-V			
4	Plastic limit	7270-1985 Part-V			
5	Free swell index	7270-1977 Part-XL			
6	Specific gravity	270-PartIII 1980			
7	Maximum dry density & optimum moisture content				
8	In-situ dry density a)Core cutter method b)Sand replacement method				
Counters	signed by:		•		

Counters	signed by:			
AD:		DD:		JD:

6. Tests on Wa	ater:
----------------	-------

Sample: Reference No: Date & Time:

Name of project: Place of work:

Name of work: Estimation cost:

# **QCT 21: Laboratory tests on Water**

Sl.no.	Tests carried out	BIS code Ref.	Results obtained		Remarks	Signature (AE/JE)
			As per Standard	As per report		
1	PH value	IS 3025-1964				
2	Concentration of solids in water					
3	Sulphate impurities					
4	Organic / Inorganic solids	456-1978				
5	Chloride content					

Countersigned by:		
AD:	DD:	JD:

7.	<b>Tests</b>	on	Bitumen:	
----	--------------	----	----------	--

Sample: Reference No: Date & Time:

Name of project: Place of work:

Name of work: Estimation cost:

**QCT 22: Laboratory tests on Bitumen** 

Sl.no.	Tests carried out	BIS code Ref	Results obtained		Remarks	Signature (AE/JE)
			As per Standard	As per report		
1	Bitumen content					
2	Specific gravity	IS 1202-1978				
3	Marshall stability					
4	Penetration	IS 1203-1978				
5	Flash point and Fire point	IS 1448-1969				
6	Softening point	IS 1205-1978				
7	Ductility	IS 1208-1978				

Countersigned by:		
AD:	DD:	JD:

# SUITABILITY TESTS CONDUCTED ON MATERIAL PRIOR TO CONSTRUCTION (ROAD WORKS)

# 1. For Embankment/Cutting/Subgrade:

QCT 23: Tests before construction for Embankment/Cutting/Subgrade

Sl.no.	Tests	Description and Remarks	Signature (AE/JE)
(a)	Wet Sieve Analysis		
(b)	Atterberg's limits		
(c)	Standard Proctor compaction test		
(d)	Free Swell Index test		
(e)	California Bearing Ratio test		

(e)	California Bearing Ratio test		
Countersi	gned by:		
AD:	Ε	DD: JD:	

# 2. For Sub-Base or Soil/Gravel Aggregate Base:

QCT 24: Tests before construction for Sub-Base or Soil/Gravel Aggregate Base

Sl.no.	Tests	Description and Remarks	Signature (AE/JE)
(a)	Wet Sieve Analysis		
(b)	Atterberg's limits		
(c)	Combined Gradation		
(d)	Plasticity tests		
(e)	Standard Proctor compaction test		
(f)	Wet Aggregate Impact  Value test		
(g)	California Bearing Ratio test		

(e)	Standard Proctor compaction test		
(f)	Wet Aggregate Impact Value test		
(g)	California Bearing Ratio test		
Countersig	gned by:		
AD:	Ι	DD:	JD:

#### 3. For WBM Base:

**QCT 25: Tests before construction for WBM Base** 

Sl.no.	Tests	Description and Remarks	Signature (AE/JE)
(a)	Aggregate Impact Value Test		
(b)	Water Absorption		
(c)	Soundness Test		
(d)	Gradation of Crushable Screenings		
(e)	Atterberg's limits of binding materials		
(f)	Flakiness index		

	Soroemings		
(e)	Atterberg's limits of binding materials		
(f)	Flakiness index		
Countersi	gned by:		
AD:		DD:	JD:

#### 4. For Surface Course:

#### **QCT 26: Tests before construction for Surface Course**

Sl.no.	Tests	Description and Remarks	Signature (AE/JE)
(a)	Viscosity test(Prime coat & Track coat)		
(b)	Residue on 600 micron Sieve test (Prime coat & Track coat)		
(c)	Storage stability (Prime coat & Track coat)		
(d)	Penetration test (Bitumen)		
(e)	R&B Softening point test(Bitumen)		
(f)	Ductility test(Bitumen)		
(g)	Flakiness Index(Aggregates)		
(h)	AIV test(Aggregates)		
(i)	Soundness test		
(j)	Water Absorption (Aggregates)		
(k)	Anti-Stripping(Aggregates)		

(g)	Flakiness Index(Aggregates)		
(h)	AIV test(Aggregates)		
(i)	Soundness test		
(j)	Water Absorption (Aggregates)		
(k)	Anti-Stripping(Aggregates)		
Countersig	gned by:	DD:	JD:
			26

# 5. For Cross drainage & CC Pavement:

# QCT 27: Tests before construction for Cross drainage & CC Pavement

Sl.no.	Tests	Description and Remarks	Signature (AE/JE)
(a)	Shape &dimension (Stones)		
(b)	Water absorption (Stone & Coarse aggregates)		
(c)	Dressing of stones		
(d)	Setting time of cement		
(e)	Soundness		
(f)	Compressive strength of mortar cubes		
(g)	Gradation of Sand		
(h)	Deleterious materials & Organic impurities		
(i)	Gradation of course aggregate		
(j)	Flakiness index		
(k)	Deleterious constituents		
(1)	Water absorption		
(m)	Aggregate Impact Value Test		
(n)	Grade, percentage, elongation, ultimate tensile strength, pitch of rib, nominal diameter, protection for steel.		

Strength, pitch of Ho, nominal diameter, protection for steel.

Countersigned by:

AD: DD: JD: 27

# SUITABILITY TESTS CONDUCTED ON MATERIAL PRIOR TO CONSTRUCTION (WATER SUPPLY)

# 1. For Water Supply works:

QCT28: Tests on materials prior to construction for Water Supply works

Item of work	Material Tested	Type of Tests	Description & Remarks	Dated Signature (AE/JE)
1.Impounding Reservoir a) Casing	*Available Soil *Barrowed Soil	1.Wet sieve analysis & Atterberg's limits 2.Standard Proctor Test 3.Free Swell Index 4.Permissibility		
b) Embankment	*Available Soil *Barrowed Soil	1. Wer sieve analysis & Atterberg's limits  2. Standard Proctor Test  3. Free Swell Index  4. Permissibility		
2.Raising Main (Run Water)	*Pipe	1.Gauge 2.Pressure		
3.Raising Main (Pure Water)	*Pipe	1.Gauge 2.Pressure		
4.Pumping Machinery				

Countersigned by:				
AD:	DI	D:	JD:	